

ID	Task Name	Duration	Start	Finish	% Complete	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
1	Project Award	1 day	Fri 1/24/14	Fri 1/24/14	100%			◆																			
2	Submit TSEWPC for Approval	14 days	Mon 1/27/14	Thu 2/13/14	100%			◆																			
4	Submit TCP for Approval	21 days	Mon 1/27/14	Mon 2/24/14	100%			◆																			
6	Submit Rail Material for Approval	20 days	Mon 1/27/14	Fri 2/21/14	100%			◆																			
8	Submit Rail Signal Material for Approval	21 days	Mon 1/27/14	Mon 2/24/14	100%			◆																			
10	Submit Precast Moment Slabs for Approval	20 days	Mon 1/27/14	Fri 2/21/14	100%			◆																			
12	Submit Bridge Rail for Approval	31 days	Mon 1/27/14	Mon 3/10/14	100%			◆																			
14	Submit Precast Deck Panels for Approval	23 days	Mon 1/27/14	Wed 2/26/14	100%			◆																			
17	Submit Elastomeric Bearing for Approval	30 days	Mon 1/27/14	Fri 3/7/14	100%			◆																			
20	Submit Structural Steel Drawings for Approval	17 days	Mon 1/27/14	Tue 2/18/14	100%			◆																			
3	Approve TSEWPC	10 days	Thu 2/13/14	Wed 2/26/14	100%			◆																			
24	Preconstruction/ Utility Meeting	1 day	Thu 2/13/14	Thu 2/13/14	100%			◆																			
25	Set Up Field Office	16 days	Fri 2/14/14	Fri 3/7/14	100%			◆																			
7	Approve Rail Material	3 days	Mon 2/17/14	Wed 2/19/14	100%			◆																			
27	Fabricate and Deliver Rail Material	10 days	Tue 2/18/14	Fri 3/21/14	75%			◆																			
21	Review Structural Steel Drawings	16 days	Wed 2/19/14	Wed 3/12/14	100%			◆																			
5	Approve TCP	1 day	Mon 2/24/14	Mon 2/24/14	100%			◆																			
11	Approve Precast Moment Slabs	16 days	Mon 2/24/14	Mon 3/17/14	100%			◆																			
9	Approve Rail Signal Material	14 days	Tue 2/25/14	Fri 3/14/14	100%			◆																			
15	Approve Precast Deck Panels	10 days	Thu 2/27/14	Tue 4/1/14	5%			◆																			
19	Approve Elastomeric Bearings	6 days	Mon 3/10/14	Mon 3/17/14	100%			◆																			
34	Install Construction Signs	5 days	Mon 3/10/14	Mon 3/24/14	25%			◆																			
13	Approve Bridge Rail	10 days	Tue 3/11/14	Tue 4/1/14	5%			◆																			
22	Revise and Resubmit Structural Steel Drawings for Approval	10 days	Thu 3/13/14	Wed 3/26/14	50%			◆																			
26	Fabricate and Deliver Precast Moment Slabs	15 days	Wed 3/19/14	Tue 4/8/14	0%			◆																			
28	Fabricate and Deliver Rail Signal Material	160 days	Wed 3/19/14	Tue 10/28/14	0%			◆																			
31	Fabricate and Deliver Elastomeric Bearings	70 days	Wed 3/19/14	Tue 6/24/14	0%			◆																			
43	Widen Upstream Sidewalk on Bridge	3 days	Mon 3/24/14	Thu 3/27/14	0%			◆																			
23	Approve Structural Steel Drawings	10 days	Thu 3/27/14	Wed 4/9/14	0%			◆																			
45	Install Temporary Railroad Flasher in SE Corner Phase 1	1 day	Thu 3/27/14	Fri 3/28/14	0%			◆																			
16	Submit Deck Rebar for Approval	10 days	Tue 4/1/14	Tue 4/15/14	0%			◆																			
29	Fabricate and Deliver Bridge Rail	40 days	Tue 4/1/14	Tue 5/27/14	0%			◆																			
32	Fabricate and Deliver Precast Deck Panels	20 days	Tue 4/1/14	Tue 4/29/14	0%			◆																			
30	Fabricate and Deliver Structural Steel	59 days	Thu 4/10/14	Tue 7/1/14	0%			◆																			
35	Shut Down Road for Weekend Shutdown	0.5 days	Fri 4/11/14	Fri 4/11/14	0%			◆																			
36	Remove Existing Crossing	0.5 days	Fri 4/11/14	Fri 4/11/14	0%			◆																			
37	Excavate for Moment Slabs	0.5 days	Sat 4/12/14	Sat 4/12/14	0%			◆																			
38	Install Moment Slabs	0.5 days	Sat 4/12/14	Sat 4/12/14	0%			◆																			
39	Install Sleeves, Conduits Above Moment Slabs	0.5 days	Sat 4/12/14	Sun 4/13/14	0%			◆																			
40	Backfill Moment Slabs	0.5 days	Sun 4/13/14	Sun 4/13/14	0%			◆																			
41	Install Temporary Rail Crossing	0.5 days	Sun 4/13/14	Sun 4/13/14	0%			◆																			
42	Open Road to Traffic	0.5 days	Mon 4/14/14	Mon 4/14/14	0%			◆																			
44	Reduce Traffic to (2) 11' Lanes Phase 1	1 day	Mon 4/14/14	Tue 4/15/14	0%			◆																			
18	Approve Deck Rebar	10 days	Tue 4/15/14	Tue 4/29/14	0%			◆																			
46	Install Temporary Concrete Barrier Phase 1	3 days	Tue 4/15/14	Fri 4/18/14	0%			◆																			
47	Remove Pavement on Deck Phase 1	1 day	Fri 4/18/14	Mon 4/21/14	0%			◆																			
48	Sawcut Bridge Deck Phase 1	2 days	Mon 4/21/14	Wed 4/23/14	0%			◆																			
49	Remove Bridge Deck Phase 1	4 days	Wed 4/23/14	Tue 4/29/14	0%			◆																			
33	Fabricate and Deliver Deck Rebar	10 days	Tue 4/29/14	Tue 5/13/14	0%			◆																			
50	Remove Structural Steel Phase 1	2 days	Tue 4/29/14	Thu 5/1/14	0%			◆																			
51	Remove Abutment Concrete Phase 1	4 days	Thu 5/1/14	Wed 5/7/14	0%			◆																			
52	Abutment #1 Concrete Modifications Phase 1	5 days	Wed 5/7/14	Wed 5/14/14	0%			◆																			
53	Abutment #2 Concrete Modifications Phase 1	5 days	Wed 5/14/14	Wed 5/21/14	0%			◆																			



BERWICK BRIDGE OVER SALMON FALLS RIVER
Updated: Tue 3/18/14

Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
Critical Task		Summary		Rolled Up Milestone		External Tasks		Deadline	
Progress		Rolled Up Task		Rolled Up Progress		Project Summary			

ID	Task Name	Duration	Start	Finish	% Complete	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
54	Install Elastomeric Bearings Phase 1	1 day	Wed 6/25/14	Wed 6/25/14	0%																							
55	Erect Structural Steel Phase 1	4 days	Wed 7/2/14	Mon 7/7/14	0%																							
56	Install Precast Deck Panels Phase 1	2 days	Tue 7/8/14	Wed 7/9/14	0%																							
57	Form Deck Overhangs Phase 1	4 days	Thu 7/10/14	Tue 7/15/14	0%																							
59	Install Shear Connectors Phase 1	1 day	Wed 7/16/14	Wed 7/16/14	0%																							
58	Grout Precast Deck Panels Phase 1	1 day	Thu 7/17/14	Thu 7/17/14	0%																							
60	Install Deck Rebar Phase 1	4 days	Fri 7/18/14	Wed 7/23/14	0%																							
61	Set Up and Dry Run for Deck Placement Phase 1	1 day	Thu 7/24/14	Thu 7/24/14	0%																							
62	Place Deck Phase 1	1 day	Fri 7/25/14	Fri 7/25/14	0%																							
64	Form and Place Bridge Barrier Phase 1	10 days	Mon 7/28/14	Fri 8/8/14	0%																							
68	Approach Work Phase 1	10 days	Mon 7/28/14	Fri 8/8/14	0%																							
63	Form and Place Sidewalk Phase 1	5 days	Mon 8/11/14	Fri 8/15/14	0%																							
69	Install Railroad Flashers Phase 1	2 days	Mon 8/11/14	Tue 8/12/14	0%																							
65	Set Up and Dry Run for Wearing Surface Phase 1	1 day	Mon 8/18/14	Mon 8/18/14	0%																							
67	Install Bridge Rail Phase 1	2 days	Mon 8/18/14	Tue 8/19/14	0%																							
66	Place Wearing Surface Phase 1	1 day	Tue 8/19/14	Tue 8/19/14	0%																							
70	Switch Traffic to Phase 2	3 days	Wed 8/20/14	Fri 8/22/14	0%																							
71	Remove Pavement on Deck Phase 2	1 day	Mon 8/25/14	Mon 8/25/14	0%																							
72	Sawcut Bridge Deck Phase 2	2 days	Tue 8/26/14	Wed 8/27/14	0%																							
73	Remove Bridge Deck Phase 2	4 days	Thu 8/28/14	Tue 9/2/14	0%																							
74	Remove Structural Steel Phase 2	2 days	Wed 9/3/14	Thu 9/4/14	0%																							
75	Remove Abutment Concrete Phase 2	4 days	Fri 9/5/14	Wed 9/10/14	0%																							
76	Abutment #1 Concrete Modifications Phase 2	5 days	Thu 9/11/14	Wed 9/17/14	0%																							
77	Abutment #2 Concrete Modifications Phase 2	5 days	Thu 9/18/14	Wed 9/24/14	0%																							
78	Install Elastomeric Bearings Phase 2	1 day	Thu 9/25/14	Thu 9/25/14	0%																							
79	Erect Structural Steel Phase 2	4 days	Fri 9/26/14	Wed 10/1/14	0%																							
80	Install Precast Deck Panels Phase 2	2 days	Thu 10/2/14	Fri 10/3/14	0%																							
81	Form Deck Overhangs Phase 2	4 days	Mon 10/6/14	Thu 10/9/14	0%																							
82	Install Shear Connectors Phase 2	1 day	Fri 10/10/14	Fri 10/10/14	0%																							
83	Grout Precast Deck Panels Phase 2	1 day	Mon 10/13/14	Mon 10/13/14	0%																							
84	Install Deck Rebar Phase 2	4 days	Tue 10/14/14	Fri 10/17/14	0%																							
85	Set Up and Dry Run for Deck Placement Phase 2	1 day	Mon 10/20/14	Mon 10/20/14	0%																							
86	Place Deck Phase 2	1 day	Tue 10/21/14	Tue 10/21/14	0%																							
87	Form and Place Bridge Barrier Phase 2	10 days	Wed 10/22/14	Tue 11/4/14	0%																							
89	Connect Zip Strip Bay Diaphragms	4 days	Wed 10/22/14	Mon 10/27/14	0%																							
95	Approach Work Phase 2	10 days	Wed 10/22/14	Tue 11/4/14	0%																							
90	Form and Place Zip Strip	4 days	Tue 10/28/14	Fri 10/31/14	0%																							
88	Form and Place Sidewalk Phase 2	5 days	Wed 11/5/14	Tue 11/11/14	0%																							
91	Set Up and Dry Run for Wearing Surface Phase 2	1 day	Wed 11/12/14	Wed 11/12/14	0%																							
93	Install Bridge Rail Phase 2	2 days	Wed 11/12/14	Thu 11/13/14	0%																							
94	Install Railroad Flashers Phase 2	2 days	Wed 11/12/14	Thu 11/13/14	0%																							
92	Place Wearing Surface Phase 2	1 day	Thu 11/13/14	Thu 11/13/14	0%																							
96	Open to 3 Lanes of Traffic	1 day	Fri 11/14/14	Fri 11/14/14	0%																							
97	Install Permanent Rail Crossing and Signals	2 days	Sat 11/15/14	Sun 11/16/14	0%																							
99	Strip Zip Strip and Overhangs	5 days	Mon 11/17/14	Fri 11/21/14	0%																							
100	Clean Up and Punch List	10 days	Mon 11/24/14	Fri 12/5/14	0%																							
102	Winter Shutdown	123 days	Mon 12/8/14	Wed 5/27/15	0%																							
98	Surface Course Pavement	2 days	Thu 5/28/15	Fri 5/29/15	0%																							
101	Project Completion	1 day	Mon 6/1/15	Mon 6/1/15	0%																							



BERWICK BRIDGE OVER SALMON FALLS RIVER
Updated: Tue 3/18/14

Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
Critical Task		Summary		Rolled Up Milestone		External Tasks		Deadline	
Progress		Rolled Up Task		Rolled Up Progress		Project Summary			